ITS Equipment										
	CCTV	MVDS	DMS	RWIS	Cabinet TVSS	MFES	Gig Switch	Port Server	334/336 Cabinets	Wireless Comm.
Purchased By	С	С	С	С	С	С	С	С	С	С
Innitial Receipt	SM	SM	SM	SM	SM	SM	SM	SM	SM	С
Configuration	SM	SM	C/SM	С	SM	SM	SM	SM	SM	С
Installed 334/336 cabinet by	N/A	N/A	N/A	N/A	SM	SM	SM	SM	N/A	С
Pre-Installation Test	С	С	С	С	С	С	С	С	С	С
Handover to Constractor	SM	SM	М	N/A	SM	SM	SM	SM	SM	N/A
Test for Handover	SM	SM	С	N/A	С	С	С	С	С	N/A
Witness Handover Test	С	С	SM	N/A	С	С	С	С	С	N/A
Receive Tested Equipment	С	С	N/A	N/A	С	С	С	С	С	N/A
Field Installation	С	С	С	С	N/A	N/A	N/A	N/A	С	С
Stand Alone Test	С	С	С	С	С	С	С	С	С	С
				Project A	cceptence					
60 day Maintenance Period	С	С	С	С	С	С	С	С	С	С
Integration	SM	SM	SM	SM	SM	SM	SM	SM	SM	SM
Troubleshoot During Maint Period	С	С	С	С	С	С	С	С	С	С
Remove Faulty Equipment During Maint Period	С	С	С	С	С	С	С	С	С	С
RETURN Faulty Equipment FOR Replace / Repair During Maint Period	С	С	С	С	С	С	С	С	С	С
Installed Repaired / Replacement Part During Maint. Period	С	С	С	С	SM	SM	SM	SM	C	С
Sub System Test	SM	SM	SM	SM	SM	SM	SM	SM	SM	SM
System Acceptance	SM	SM	SM End o	SM f 60 dav M	SM aintenance Per	SM	SM	SM	SM	SM
				,						
30 Day Burn In	С	С	С	С	С	С	С	С	С	С
Troubleshoot During Burn-In Period	С	С	С	С	С	С	С	С	C	С
Remove Faulty Equipment for Replace / Repair During Burn In period	С	С	С	С	С	С	С	С	С	С
Return Faulty Equipment for Replace /Repair During Burn-In period	С	С	С	С	С	С	С	С	С	С
Install Repaired / Replacement Part During During Burn-In period	С	С	С	С	SM	SM	SM	SM	С	С
End 30 Day Burn in Period*										
SM= System Manager										

SM= System Manager C= Contractor M= Manufacturer N/A=
* Contingent upon successful completion of all contractual Responsibilities

Perform all Operations and equipment integration necessary toensure that the finished ITS equipment functions as depicted on the plans