



## CENTRAL FLORIDA TSM&O CONSORTIUM MEETING SUMMARY

---

**Meeting Date:** September 11, 2025 (Thursday) **Time:** 10:00 AM – 12:00 PM

**Subject:** TSM&O Consortium Meeting

**Meeting Location:** FDOT District Five RTMC (4975 Wilson Rd., Sanford, FL 32771) and Teleconference

---

### I. OVERVIEW

The purpose of this recurring meeting is to provide an opportunity for District Five FDOT staff and local/regional agency partners to collaborate on the state of the TSM&O Program and ongoing efforts in Central Florida. Jeremy Dilmore gave a short introduction and outlined the meeting agenda.

### II. FDOT DISTRICT FIVE ITS MASTER PLAN

Dale Cody (Metric) presented on the District Five ITS Master Plan Update.

- Over the next 3 meetings, Dale will provide the cliff notes version of the Master Plan Update.
- This update is a check-in, not a completely new version.
- The ITS Master Plan will be completed by **February 2026**.
- ITS Master Plan Tech Memo Schedule:
  - Review of the previous master plan submitted in July 2025.
  - Existing conditions draft submitted in September 2025.
  - Arterial and freeway rollout planned for November 2025.
  - CV/AI component scheduled for December 2025.
  - Final ITS Master Plan completion by February 2026
- Progress to Date:
  - Met with 4 Transportation Planning Organizations (TPOs) and 13 large operator/maintainer agencies.
  - Stakeholder reviews are ongoing
- Lessons learned from Previous ITS Master Plans:
  - Regional Standards: Standardization of ITS devices, software licensing, asset management, and operations/maintenance practices.
  - Network and Security: Transition to advanced routing protocols (e.g., BGP), fiber connections, firewalls used by each agency or Service Level Agreement (SLA) for FDOT to manage, and centralized user account databases.
  - Data Sharing: Use of JSON/XML formats, regional data hosting by FDOT, and integration with systems like SunStore and Kafka for third party data.
  - Planning Level Recommendations: Use the Capability Maturity Model (CMM) to assess

- readiness for and progress toward AI applications in ITS
- Connected Vehicle (CV) Recommendations:
  - Progress in CV applications, including I-75 and I-4 FRAME projects.
  - Deployment of RSUs, signalization improvements, and OBUs for emergency vehicle preemption (EVP).
  - Lessons learned from previous projects to improve future implementations
- ITS Equipment:
  - Keeping spare cabinets has been an issue across the board
  - Utilize no more than 2 different vehicle detection technologies to reduce the amount of training needed as well as the amount of spare parts needed
- Staffing and Training:
  - Increased workloads necessitate additional staffing.
  - FDOT established the TSM&O FLEX Portal eLearning platform to make available online courses related to Traffic Operations, ITS Maintenance, and TSM&O concepts
  - Training programs include SHRP-2 maintenance responder courses and TSM&O technician videos for workforce development
  - Keeping spare cabinets has been an issue across the board
- Summary of Findings
  - Recommendations of 2016 ITS Master Plan have been exceeded in several areas
  - Both FDOT and Operator/Maintainer agencies have advanced their programs well and are well-poised for success as technology advances

### Q&A Discussion

- Eric Hill suggested including a narrative on regional successes from ITS/TSMO implementation since 2016. What has been achieved? This would be useful for advocating for TSM&O
  - Dale indicated they will add this content to the first memo.

### III. SPECIAL EVENT COORDINATION – DAYTONA INTERNATIONAL SPEEDWAY

James Floyd presented on traffic operations coordination at the Daytona International Speedway.


- Goals:
  - Enhance guest experience through GPS-guided routes for parking and navigation.
  - Integration with ticketing systems for efficient parking management
  - Complete traffic disbursement within 2 hours after event ends.
- Security Department Responsibilities
  - Security, traffic management, navigation, parking, and communication systems
  - Off-site parking transportation
- Have worked with FDOT for over 5 years.
- Goal: Complete traffic disbursement within 2 hours after event ends.
- 2024 Coke Zero 400
  - Achieved highest score in Traffic & Operations Survey following the event in the history of the Speedway
- For Daytona 500, transported 12,000 people from offsite locations.
- Planning for Q1 events to begin soon.

- Use pre-event communication to encourage certain routing and parking prior to event; Speedway team reach ~50% of guests
- 17 DMS boards deployed near the Speedway.
  - Additional messages provided as early as DeLand and Ormond Beach.
- What's next
  - Integrating web applications to reach guests when they are enroute to Speedway
  - Pre-determined GPS-guided routes for each parking lot
  - Integrated systems to provide additional data to team, including number of parking tickets sold, to improve traffic operations efforts

#### IV. CFLSMARTROADS.COM – ITS DESIGN RESOURCES

David Williams provided a brief overview of various resources available on [www.CFLSmartRoads.com](http://www.CFLSmartRoads.com), hosted and maintained by FDOT District Five.

- Traffic Operations Resources:
  - Systems engineering materials, ITS master plans, ITS design documentation and examples, procurement materials, and integrated corridor management resources
- Design Resources:
  - Guidelines for traffic signal plan preparation, smart signal design guidance, and example project plans.
  - Tools and data like KML maps for conduit access points and fiber optic cable locations, as well as dashboards
- Training Resources:
  - TSM&O FLEX Portal offering on-demand eLearning for traffic signals, systems engineering, ITS fiber design, and vendor-specific training
- Best Practices for ITS Design
  - For *Pavement Only Projects (POP)*, utilize *Signal* plans instead of putting them in *Signing & Pavement Markings (S&PM)* plans
  - Ensure the intersection is fully visible on plan sheets; avoid locating intersection near match lines
  - Use *Tabulation of Quantities* sheets and *Pedestrian Detail* inset
  - EOR must ensure maintenance responsibilities for ITS equipment are clearly defined and accepted by the local agency and the Department
- Workforce Development Training
  - The Workforce Development Training series, typically held in Spring, will also be held in Fall 2025
    - Basic Cabinet and Field Equipment – October 6th at 9:00am



- Traffic Signal Timing Basics – October 13th at 9 AM
- Traffic Signal Controller Programming – October 20th at 9 AM
- CMS and TSP – October 27th at 9 AM
- Signal Maintenance – November 3rd at 9 AM
- ATMS Monitoring and Programming – November 17th at 9 AM
- SIIA and NOEMI – December 1st at 9 AM

## V. BUILD AMERICA, BUY AMERICA UPDATES

Daniel Simpson (FDOT) discussed the recent updates to Build America, Buy America (BABA), and how they will impact projects in Central Florida moving forward.

- Overview of BABA
  - **Iron and Steel:** All manufacturing processes, including melting, coating, and finishing, must occur within the United States.
  - **Manufactured Products:**
    - The product must be made in the U.S.
    - More than **55% of the cost of its components** must come from U.S.-sourced materials.
  - **Construction Materials:** All manufacturing processes for construction materials must take place in the U.S.
- General Waiver – Rescinded
  - For over 40 years, a **Manufactured Products General Waiver** allowed certain exceptions to the Buy America requirements.
  - In **January 2025**, the Federal Highway Administration (FHWA) issued a **final rule** to rescind this waiver in **phases**:
    - **Phase 1:** For federalized projects obligated on or after **October 1, 2025**, the **final assembly** of all manufactured products must occur in the U.S.
    - **Phase 2:** For federalized projects obligated on or after **October 1, 2026**, in addition to the final assembly requirement, the **cost of components** that are mined, produced, or manufactured in the U.S. must exceed **55% of the total cost** of all components in the manufactured product
- While the general waiver is being rescinded, **project-specific waivers** can still be submitted under certain conditions:
  - **Non-availability of compliant products:** If compliant products are not available in sufficient quantity or quality.
  - **Public interest justifications:** If using non-compliant products is deemed to be in the public interest. This condition is harder to justify.
  - Approval is not guaranteed, and agencies must plan accordingly
- Approved Products List (APL)
  - Certain items on the APL will fall off at the end of 2025
  - EOR is required to design around equipment on the APL
  - District Five will work with agencies to update the Local Agency Preferences document
  - If product is not on the APL, Local Agencies are encouraged to ask vendors to get product added to the APL

- Vendors should visit the *Product Evaluation* webpage for more information about registering their product(s) on the APL
- <https://www.fdot.gov/programmanagement/productevaluation/default.shtm>
- If product is not on the APL, has a waiver been submitted for use in 2026 for assembly requirement, or use in 2027 for 55%-manufactured requirement?
- The Department has already submitted waiver requests for many Traffic Operations-related equipment, including UPS, Signals, Cabinets, and CCTVs
- Implications for Projects
  - Waiver process can take several months, which may delay project timelines if non-compliant materials are proposed
  - Agencies are encouraged to plan ahead and work closely with FDOT to avoid disruptions
  - Agencies should reach out if they're unsure about a proposed product

## Q&A Discussion

- Have there been any successful waiver approvals to share?
  - None received yet; expecting updates soon
- The waiver for public interest requires a high burden of proof; unlikely to receive this waiver in normal circumstances

## VI. GLOBAL AUTOMOTIVE CONSUMER STUDY

David Williams provided a brief summary of the Global Automotive Consumer Study by Deloitte, conducted from October 2024 through December 2024.

- Vehicle Electrification:
  - Preferences for internal combustion engine in next vehicle purchase
  - For those choosing an EV as next vehicles, reasons include:
    - Lower fuel costs, concerns for environment, driving experience, incentives/subsidies, and less maintenance, among others
  - Most important aspect of EV charging experience includes:
    - Fast charging, accessibility of charging station, ease of use, personal security, etc.
  - Top concerns for driving an all-battery-powered EV include:
    - Driving range, time required to charge, cost/price premium, lack of public EV charging infrastructure, and cold weather performance
- Connectivity:
  - 63% of Americans said vehicle connectivity with smartphones was somewhat or very important in their next purchasing decision
  - There is limited trust in entities managing CV data
  - Survey respondents indicated a willingness to pay for additional CV services related to emergency assistance, automatic detection of vehicles and pedestrians, anti-theft tracking, and other features
- Mobility as a Service (MaaS):
  - There is limited consumer willingness (28%) to give up vehicle ownership for MaaS solutions in America

**VII. NEXT MEETING**

- November 13, 2025

**VIII. ATTACHMENTS**

- A – Presentation Slides
- B – Meeting agenda

**END OF SUMMARY**

*This summary was prepared by David Williams and is provided as a summary (not verbatim) for use by the Consortium Members. The comments do not reflect FDOT's concurrence. Please review and send comments via e-mail to [david.williams2@dot.state.fl.us](mailto:david.williams2@dot.state.fl.us) so the meeting summary can be finalized.*

# Welcome to the TSM&O Consortium Meeting September 11, 2025



# Meeting Agenda

---

1. FDOT District 5 ITS Master Plan
2. Special Event Coordination – Daytona International Speedway
3. CFLSmartRoads.com – Helpful Resources
4. Build America, Buy America (BABA)
5. Global Automotive Consumer Study
6. Current Initiatives



# ITS Master Plan Update

FDOT District 5

Presented by  
**Dale Cody, PE, PTOE**  
*Metric Engineering Inc.*





# Tech Memo Schedule

- I. Review of Previous Master Plan/Lessons Learned – Submitted to FDOT in July 2025**
- II. Existing Conditions – Draft submitted to FDOT this month**
- III. Arterial and Freeway Rollout – November 2025**
- IV. CV/AI – December 2025**
- V. Overall Master Plan Complete – 2/1/26**

# Progress to Date

Have met with 4 out of 5 TPOs

Have met with 13 large operator/maintainer agencies

Review of Previous Master Plan/Lessons Learned Tech Memo

- Updating per FDOT Review and one-on-one meetings with stakeholders; will be distributed for stakeholder review this month

Existing Conditions tech memo in progress

An aerial photograph of a multi-lane highway with several cars driving. The image is overlaid with a semi-transparent blue box that has rounded corners. Inside this box, the text 'Review of Previous Master Plan/Lessons Learned' is written in white, bold, sans-serif font. The background shows the highway stretching into the distance, flanked by green trees and some buildings.

# Review of Previous Master Plan/Lessons Learned

# Regional Standards Recommendations

- ✓ All ITS devices and ancillary equipment utilized in the District by ITS and signal operator/maintainers to meet latest FDOT standards
  - ✓ Regional ITS software licensing
  - ✓ Regional ITS asset management
  - ✓ Operations and maintenance standards
- 
- Standard ITS testing and system acceptance
    - Progress has been made regionally as many templates have been created for individual edge case testing.
    - Lesson learned – Documentation for overall system acceptance is still evolving.

# Regional Standards Recommendations

- ✓ Standard ITS creation of Systems Engineering Documents
- ✓ Standard ITS Network/Re-IP addressing
- ✓ Regional Active Arterial Management (AAM)



- Standard use of non-number 2 key cabinet locks for cabinets with communications
  - Several agencies have moved or are in the process of moving away from #2 keys
- Standard common clock for all network and signal applications
  - A common clock has not been put in place. However, many more signals have been connected to the FDOT District 5 network, so the result is the same; as network time protocol server sync on windows servers all sync up to the main clock.
  - Lesson learned – A common clock is not necessarily needed for all controllers if they are all connected through the same network or networks that sync to the same time source.

# Network and Security Recommendations

- ✓ Hub and spoke topology - Static Routing and gradually migrating to Border Gateway Protocol (BGP) with unique Autonomous System Number (ASN)
- ✓ Fiber Connection between the Agency Router and the District 5 Carrier Ethernet Switch (CES) - Use of Multiprotocol Label Switching (MPLS). Use of Multicast Source Discovery Protocol (MSDP)
- ✓ Firewalls be used by each agency or that they establish a mutually agreed upon Service Level Agreement (SLA) for FDOT to manage
- ✓ Firewall at the D5 Carrier Ethernet Switch
- ✓ Centrally managed user account database (i.e. Microsoft Active Directory)
  - RADIUS is used

# Data Sharing Recommendations

- ✓ **Format - JSON or XML**
- ✓ **FDOT District 5 can be the sole source of regional data.**
  - Lesson Learned – The District is currently evaluating potentially scaling back the data that is housed based on what data is actually utilized. Instead of hosting all data FDOT has pivoted to storing data that it produces and linking the other data sets that are owned by others.
- ✓ **For 3rd party entities - Data can be published via SunGuide**
  - FDOT has been using Kafka and Sunstore for 3<sup>rd</sup> party. SunGuide is also looking to move to Kafka.
- ✓ **Access to a regional partner's data to be read only for Counties and Cities**

# Planning Level Recommendations


## ✓ Use of the Capability Maturity Model (CMM)

- A recent CMM workshop was held in late 2024 specifically on the topic of Artificial Intelligence (AI) in ITS.

Dimensions	Business and Relationship Dimensions				Technical Dimensions		
	Culture and Organization	Collaboration	Business Processes	Cybersecurity	AI Data and Infrastructure	AI Models and Applications	AI Integration and Operations
Subdimensions	Knowledge, Skills, and Abilities	Peer Cooperation	Business Case and Performance	Threat Awareness	Data Governance	Discovery and Understanding	Requirements Management
	Sponsorship and Leadership	Building Partnerships	Strategy, Policy, and Roadmapping	Scenario Planning	Data Selection and Sources	Model Development	System Design
	Value, Expectation, and Risk	Roles and Responsibilities	Budgeting for AI	Posture and Hygiene	Data Acquisition and Transmission	Model Evaluation	System Integration
	Fostering Innovation	Intra-agency Collaboration	Privacy and Trust	Infrastructure Protection	Data Quality Assurance	Application Deployment	Test and Evaluation
	Ethics and Equity	Effective Data Sharing	Process Transformation	Information Assurance	Data Storage and Curation	Human-AI Interactions	System Launch
	Organizational Structure	Use Case Alignment	Procurement	Resiliency and Recoverability	Data Processing and Enrichment	Application Performance Measures	Operational Feedback

# Connected Vehicle Recommendations

- Several CV Applications listed in the 2016 ITS Master Plan (see next slide)
- CV Progress in District
  - I-75 FRAME
    - RSUs, Signalization Improvements
  - I-4 FRAME
    - RSUs, Signalization Improvements, Blank Out Signs, OBUs for RR and Fire EVP
    - Divided into 2 projects
      - Project 1 – Hillsborough County
      - Project 2 – Polk County, Orange County, and FTE
        - Utilizing Lessons Learned from Project 1



# Connected Vehicle Recommendations

CV Strategies  
Recommended by  
the 2016 ITS Master  
Plan

## V2I Safety

- Red Light Violation Warning
- Curve Speed Warning
- Stop Sign Gap Assist
- Spot Weather Impact Warning
- Reduced Speed/Work Zone Warning
- Pedestrian in Signalized Crosswalk Warning (Transit)

## V2V Safety

- Emergency Electronic Brake Lights (EEBL)
- Forward Collision Warning (FCW)
- Intersection Movement Assist (IMA)
- Left Turn Assist (LTA)
- Blind Spot/Lane Change Warning (BSW/LCW)
- Do Not Pass Warning (DNPW)
- Vehicle Turning Right in Front of Bus Warning (Transit)

## Road Weather

- Motorist Advisories and Warnings (MAW)
- Enhanced MDSS
- Vehicles Data Translator (VDT)
- Weather Response Traffic Information (WxTINFO)

## Environment

- Eco-Approach and Departure at Signalized Intersections
- Eco-Traffic Signal Timing
- Eco-Traffic Signal Priority
- Connected Eco-Driving
- Wireless Inductive/Resonance Charging
- Eco-Lanes Management
- Eco-Speed Harmonization
- Eco-Cooperative Adaptive Cruise Control
- Eco-Traveler Information
- Eco-Ramp Metering
- Low Emissions Zone Management
- AFV Charging/Fueling Information
- Eco-Smart Parking
- Dynamic Eco-Routing (light vehicle, transit, freight)
- Eco-ICM Decision Support System

## Agency Data

- Probe-Based Pavement Maintenance
- Probe-Enabled Traffic Monitoring
- Vehicle Classification-Based Traffic Studies
- CV-Enabled Turning Movement & Intersection Analysis
- CV-Enabled Origin-Destination Studies
- Work Zone Traveler Information

## Mobility

- Advanced Traveler Information System
- Intelligent Traffic Signal System (I-SIG)
- Signal Priority (Transit, Freight)
- Mobile Accessible Pedestrian Signal System (PED-SIG)
- Emergency Vehicle Preemption (PREEMPT)
- Dynamic Speed Harmonization (SPD-HARM)
- Queue Warning (Q-WARN)
- Cooperative Adaptive Cruise Control (CACC)
- Incident Scene Pre-Arrival Staging Guidance for Emergency Responders (RESP-STG)
- Incident Scene Work Zone Alerts for Drivers and Workers (INC-ZONE)
- Emergency Communications and Evacuation (EVAC)
- Connection Protection (T-CONNECT)
- Dynamic Transit Operations (T-DISP)
- Dynamic Ridesharing (D-RIDE)
- Freight-Specific Dynamic Travel Planning and Performance

## Smart Roadside

- Wireless Inspection
- Smart Truck Parking

# Staff Training Recommendations

## ✓ Documented Preventative Maintenance Plans

### • Staff Training Standards

- Most agencies utilize IMSA training standards
- Master Plan Update will provide additional training recommendations

## ✓ O&M Training Provided by FDOT

- To date, 30 training courses are available. 390 users have completed a total of 426 courses
- In the year 2024 alone, 274 maintenance responders have been trained in SHRP-2
- A TSM&O technician video to assist in workforce development has been created



# ITS Equipment Recommendations

- ✓ Agencies utilize a maximum of two different vehicle detection technologies throughout their area so technicians do not have to be trained on multiple technologies and spare parts do not have to be maintained for each type of sensor, thus reducing maintenance costs

- Mostly adhered to. May be exceeded for Beta testing

- ✓ **10/15% Spare Equipment**

- Spare cabinets across the board are an issue



# Staffing Recommendations

- Staffing reviewed with each agency at one-on-one meetings
- Staffing has remained relatively consistent since 2016 but workloads have increased considerably
- Master Plan Update will provide statements for each agency's increased workload and need for additional staffing




# Data Management Successes – Exceeding Master Plan

- FDOT District 5's goal is to serve as document repository for the region
- SunStore
- DEPOT
- Kafka
- Storage is cheap, processing is expensive



# Summary of Findings

- Recommendations of 2016 ITS Master Plan have not only met but exceeded in several areas
- Both FDOT and Operator/Maintainer agencies have advanced their programs well and are well-poised for success as technology advances



An aerial photograph of a road with a red overlay box. The road is a multi-lane highway with a central median. There are several cars on the road, and the surrounding area is a mix of green trees and brownish ground. The red overlay box is a large, rounded rectangle that covers the middle portion of the image. The text "Existing Conditions" is written in white, bold, sans-serif font inside the red box.

# Existing Conditions

# Existing Conditions Tech Memo

- Tech Memo is currently in progress
- Will document existing conditions and capabilities at a high level
- We have reached out to each agency and provided them with the information shown for their system in the 2016 ITS Master Plan. Please review and return with up-to-date info as soon as possible for its inclusion in the update



# Questions



# 2025 DIS Security



FDOT Presentation



**DAYTONA**<sup>®</sup>  
**INTERNATIONAL SPEEDWAY**

# Our Goals

- We are dedicated to maintaining a welcoming environment for all visitors, guests, and employees at Daytona International Speedway.
- Staying vigilant and practicing situational awareness is important to ensure the safety and well-being of our guests, employees, and property.
- Professional, courteous, competent, proactive, and dedicated - these words describe the mindset required to be a productive member of the Daytona International Speedway team.
- Our goal is to demonstrate these qualities with the utmost integrity.

# Our Team

- Volusia County Sheriff's Office:  
Patrol/EOD/K-9/SWAT /Traffic ISB
- Daytona Beach Police Department:  
Exterior roadways/SWAT/Drone
- Daytona Beach Traffic Engineering:  
Traffic Lights / Traffic Control
- Florida Department of Transportation:  
Interstate/Signage/Forced Navigation
- Florida Highway Patrol:  
Interstate Roadways/Radiological
- Daytona International Speedway Security



# Security Department Responsibilities

- Traffic- On and Off Property
- Parking- On and Off Property
- Bus Transportation
- Venue Security
- Event Security
- 24hr Patrol Services



# Security Department: Traffic

- Pre-planning and implementation of Traffic Routes
- Forced Navigation and Website Information “Know Before You Go”
- On-property Traffic Direction and Signage
- Ingress and Egress of Event Traffic



# Navigation and VMS

- Variable Message System
- Mobile
- Real Time Message Changes
- Local and State Roadways
- Solar Powered



# Security Department: Parking

- On and Off Property
- Paid Parking
- Traffic Patterns for Parking Areas
- Signage for all Parking Lots
- Venue Parking

M&M Event Management



# What's Next

- Integrating Web Applications to reach our Guests when they are en route to the track
- Engage the Guests throughout the entire journey to the track.
- Predetermined GPS-guided routes for each parking lot. Inbound and Outbound
- Interface with ticketing systems for color and lot number designation.
- Integrated systems will allow more detailed information to all parties. Parking Spots Sold, coupled with the number of guests on their way, and the timing before arrival.



# What's Next

- Inbound and Outbound leave the same way they arrived.
- Embracing what others can provide for successful outcomes.
- Communication
- Teamwork
- Determination to succeed and willingness to improve after every event.



The background of the slide is a dark, blue-tinted image. It shows a multi-lane highway with several cars driving on it. In the distance, a city skyline is visible under a cloudy sky. A large, stylized graphic of a road with a white center line and blue borders curves across the middle of the image.

# CFLSmartRoads.com ITS Design Resources

Florida Department of  
TRANSPORTATION


# Traffic Operations Contacts

---

- District Traffic Operations Engineer (DTOE) – Jay Williams
- Interim TSM&O Program Engineer – Tushar Patel
- TSM&O Engineer (Arterials) – Tricia Ballard
- TSM&O Pushbutton – Kevin Marquez
- **TSM&O Planning Project Manager – Katie King**
- **TSM&O Design Project Manager – Daniel Simpson**
- TSM&O Construction Project Manager – Jennifer Sardonini
- TSM&O Maintenance Project Manager – Lorena Cucek
- TSM&O RTMC Manager – Lauren Pearson

# CFLSmartRoads – Traffic Operations Resources

- Storehouse of District 5 Traffic Operations Resources
  - Systems Engineering Materials
  - ITS/TSM&O Master Plans in Central Florida
  - ITS Design Materials
  - Smart Signal Guidance
  - ITS Tools and Data
  - Procurement Materials
  - Training
  - Integrated Corridor Management – Operations Resources



The screenshot shows the website for the Florida Department of Transportation (FDOT) District 5 Intelligent Transportation Systems. The page features a navigation menu with links for Home, About FDOT, Contact Us, Maps & Data, Offices, Performance, and Projects. Below the navigation is a search bar and a section titled "District 5 Intelligent Transportation Systems" with the name of the District Secretary, John E. Tyler, P.E. The main content area includes a large image of a modern control room with multiple computer monitors and a person working at a desk. Below the image is a section for the Real Time Monitoring Center (RTMC), which provides information about monitoring traffic conditions in a nine-county area. The page also features several informational tiles for "About TSM&O", "ATTAIN Central Florida", "DISTRICT FIVE ICM", "FLEX eLearning", "Smart Signals", and "TSM&O Resources".

# CFLSmartRoads – Design Resources

- Design & Plans Production
  - ITS Scoping Reference Document
  - Technical Special Provision / Modified Special Provision samples
  - Example Project Plans and Details
  - ITS Plans Review Checklist


Design & Plans Production	
	<ul style="list-style-type: none"> <li>◦ ITS Enclosure Labeling Convention</li> <li>◦ D5 Mile Markers</li> <li>◦ ITS Scoping Considerations</li> <li>◦ Design Review Checklist</li> <li>◦ ITS Certification Form</li> <li>◦ TSP / MSP / Project Plan Examples</li> <li>◦ Example Project Plans and Details</li> <li>◦ Wrong Way Driving</li> <li>◦ PTMS / MVDS</li> <li>◦ Connected Vehicle</li> </ul>
Network Integration & Maintenance	
	<ul style="list-style-type: none"> <li>◦ Installation &amp; Deployment Guide Template</li> <li>◦ Upgrading Bosch AutoDome Camera Firmware to NTCIP</li> <li>◦ Field Device Resources</li> <li>◦ SOPs for CCTV Cameras</li> <li>◦ Sunguide Device Information (.xlsx)</li> <li>◦ Signal Information Collection Form (.xlsx)</li> <li>◦ KML File - Conduit Access Points</li> <li>◦ KML File - Conduit Duct Bank and Fiber Optic Cable</li> </ul>

# CFLSmartRoads – Design Resources

- Design & Plans Production
  - ITS Scoping Reference Document
  - Technical Special Provision / Modified Special Provision samples
  - Example Project Plans and Details
  - ITS Plans Review Checklist

## Design & Plans Production Resources

- I-75 FRAME
  - TSP 612 - ITS/ATMS Device Integration and Testing - 440900-2
  - TSP 612 - ITS Device Integration and Testing - 441616-152-01
  - TSP 690 - Connected Vehicle Equipment
  - MSP 611 - As-Built
  - MSP 670 - Controller Software Key
  - MSP 671 - Controller Software Key
  - MSP 685 - PDU
- Connected Vehicle Roadside Unit
  - 436325-2-52-01 TSP 681
- I - 75 US 27 to Alachua County Line
  - 428213-2-52-02 TSP 612





### ITS Checklist

Check	Description
<b>1. Contract Management Documents</b>	
<input type="checkbox"/>	Read RFP (if applicable) and Addendums as well as Conceptual Plans
<input type="checkbox"/>	Review latest version of the <a href="#">Standards Specifications</a>
<input type="checkbox"/>	Review latest version of the <a href="#">FDOT Design Manual</a>
<b>2. Is the ITS a component set?</b>	
<input type="checkbox"/>	Yes, continue <input type="checkbox"/> No, go to section 3
<input type="checkbox"/>	Review Roadway plan sheets for concurrency. (Structures, Drainage, Alignment, etc.)
<input type="checkbox"/>	Review Roadway cross sections for conflicts with ITS devices, pull boxes and conduit line.
<input type="checkbox"/>	Review Drainage cross sections for conflicts – Ensure that pull boxes/poles are not proposed on bottom of ditches or swales.
<input type="checkbox"/>	Review Signing and Pavement Plans – If DMS signs are being proposed, ensure minimum distance of 800FT is maintained to guide signs.
<input type="checkbox"/>	Review Lighting Plans –Ensure no conflicts with light poles or lighting conduit.
<input type="checkbox"/>	Review Landscape Plans –Ensure that the trees do not conflict with CCTV view and tree lines (roots) are not in conflict with conduit run.
<input type="checkbox"/>	Review MOT Plans –ensure MOT or temporary asphalt is not in conflict with existing or proposed pull box or ITS poles. If there is a lane shift, then MVDS will need to be adjusted as well.
<input type="checkbox"/>	Review Signalization Plans –ensure conduit run and ITS devices are not in conflict with signalization.
<input type="checkbox"/>	Review Utility Adjustment Plans – Ensure existing communications are not impacted by moving utility poles.
<b>3. Is there existing ITS? (Existing ITS needs to be maintained during construction.)</b>	
<input type="checkbox"/>	Yes, continue <input type="checkbox"/> No, go to section 4
<input type="checkbox"/>	Verify existing ITS features in the field match as-builts (pull boxes, poles, etc.).
<input type="checkbox"/>	Allowable downtime is defined in specification. Verify that what is proposed is constructable within downtime requirements.

March 4, 2024 1

FDOT D5 - ITS Plans Review Checklist

# CFLSmartRoads – Design Resources

- Guidelines for Traffic Signal Plan Preparation v11
- Smart Signal Design Guidance
  - Design Guidance v2.0 (March 2025)
  - Local Maintaining Agency Preference Document



# CFLSmartRoads – Tools and Data

- District 5 KML\*
  - Conduit Access Points
  - Conduit Duct Bank and Fiber Optic Cable
- NOEMI Dashboard
- SIIA Dashboard
- District 5 SunStore



The screenshot shows the 'Tools and Data' section of the CFLSmartRoads website. It features a navigation menu on the left with links to RTMC, Traffic Incident Mgmt, CV / AV, Tools and Data, Operations Reports, TSM&O Resources, About TSM&O, Request Access, ATTAIN Central Florida, ICM, and Success Stories. The main content area includes:

- NOEMI**: A dashboard with a map of Florida showing signal system status and a text description of the system's purpose in comparing existing systems to current needs.
- District 5 KML Files**: A list of two KML files: 'KML File - Conduit Access Points' and 'KML File - Conduit Duct Bank and Fiber Optic Cable'.
- Signalized Intersection Inventory Application (SIIA)**: A login form with fields for Username and Password, and a 'Sign In' button. Below the form is a version number 'version: v7.8.1.0'.
- Active Construction Projects**: A section with a map of Florida and text describing an interactive map of active construction projects and corridors.

# CFLSmartRoads – Tools and Data

FDOT NOEMI - Data Integration View
Locate

### Signalized Intersections

Select  Add

Data Collection Status

Reconfiguration Status

Data Production Status

EVP Readiness

Detection Type

- Unknown 🔒 ⬇
- None 🔒 ⬇
- Inductive Loop 🔒 ⬇
- Magnetometer 🔒 ⬇
- MVDS 🔒 ⬇
- Video 🔒 ⬇
- Multiple 🔒 ⬇

SIIA Linked Status


Detour Routes

Aimsun Data Connection

Routes of Significance

ICM Priority

Comments



**Intersection 750415**

SR 50 & Tubb St

Reconfigure

Production

ATSPM ID DSI-4060

SIIA ID 872

Updated 7/6/2022

**Comments**

11-16-21: Completed ATSPM on Video detection reassignment 11-16-2021

# CFLSmartRoads – Tools and Data

FDOT NOEMI - Data Integration View
Locate

### Signalized Intersections

Select  Add

Data Collection Status

Reconfiguration Status

Data Production Status

EVP Readiness

Detection Type

- Unknown
- None
- Inductive Loop
- Magnetometer
- MVDS
- Video
- Multiple

SIIA Linked Status


Detour Routes

Aimsun Data Connection

Routes of Significance

ICM Priority

Comments



**Intersection 750415**

SR 50 & Tubb St

Reconfigure: Scheduled

Production: Not Ready for ITS IQA

ATSPM ID D5I-4060

SIIA ID 872

Updated 7/6/2022

Comments: 11-16-21: Completed ATSPM on Video detection reassignment 11-16-2021


Intersection		Controller	
Field	Value	Field	Value
ID	872	ATMS ID	4060
Lane Closure	null	ATSPM ID	D5I-4060
Required For Bucket		Operating Agency	FDOT
Owner	undefined	Maintaining Agency	Oakland
Intersection Type	Right Angles	Controller Type	NEMA ATC
Signal Type	TS	Firmware	2.4.0
Painted	N/A	Manufacturer	Intelight
Railroad Preemption	false	Model	Intelight X3 TS2 Type 2
Optical Preemption	true		
GPS Preemption	false		
Coordinated System	true		
Communication Type	Fiber		
Connection Type	SC		
Fiber Type	Single-Mode		
Leading Pedestrian Interval	false		
Geosequence	99999		
FDOT Signal ID	75231		
Latitude	28.551061		
Longitude	-81.628047		
Roadway IDs	75000459, 75050000, 75A07751		
Roadway Names	S 4TH ST, SR 50, S TUBB ST		
County	ORANGE		
District	5		

Cabinet	
Field	Value
Cabinet Type	TS2 Type 2
Cabinet Size	Type V
Key Type	#2
Load Bays	16
Detector Card Racks	1
Generator Hookup	true
Asset ID	39939
Serial Number	102837n

### Status

# CFLSmartRoads – Training Resource

- TSM&O FLEX Portal 
  - On-demand eLearning platform with video and documentation materials
    - Traffic Signals
    - Systems Engineering
    - Network Training
    - ITS Fiber Design and Network Equipment
    - BlueTOAD Spectra probe detector and other vendor trainings
    - Other



# CFLSmartRoads – Training Resource

- TSM&O FLEX Portal 
  - On-demand eLearning platform with video and documentation materials
    - Generator Deployment in FDOT District 5
      - Meeting Recording – D5 Generator deployment
      - Videos – Connecting generator to cabinet
      - Deployment process during storm events
      - Field checklist

**New Training**



# CFLSmartRoads – Training Resource


- TSM&O FLEX Portal



- On-demand eLearning platform with video and documentation materials
  - Design-related trainings delivered by ITS design consultant (AtkinsRealis) will be posted to FLEX Portal shortly

Don't see a course, webinar, or topic you are looking for...

**Suggest it!**



The screenshot shows the 'All Courses' page of the FLEX portal. At the top, there is a navigation bar with 'Home', 'What is FLEX', 'Login', and 'ALL COURSES'. Below the navigation bar, the title 'All Courses' is prominently displayed. A sub-header reads 'Get ready to FLEX!'. A call-to-action box states: 'Don't see a course, webinar, or topic you are looking for... Suggest it!'. Below this, a dropdown menu for 'Select Course Categories' is visible. The main content area features a grid of course cards, each with a 'Free' badge, a title, and an 'Enroll Now' button. The visible course titles are: 'Generator Deployment in FDOT District 5', 'Operations CAD Data Training', 'HEDI Training', 'HEIDI Flow Labs Intro', 'SunGuide Event Attributes', and 'Traffic Vision Operations Training'.

# ITS Design – Best Practices

---

- For *Pavement Only Projects (POP)*, utilize *Signal* plans instead of putting them in S&PM plans
- Ensure intersection is fully visible on plan sheet; avoid locating it near match lines
- Please use *Tabulation of Quantities* sheets
- Please use *Pedestrian Detail* inset



# ITS Design – Best Practices

- EOR must ensure maintenance responsibilities for ITS equipment are clearly defined and accepted by the local agency and the Department
  - Interconnected & Monitored Traffic Signal
  - Intersection Beacon Control
  - Pedestrian Flashing Beacon
  - Emergency Fire Dept. Signal
  - Speed Activated Warning Display
  - Illuminated Street Name Sign
  - Blankout Sign
  - Traffic Warning Beacon
  - Probe Data Detection System
  - Uninterruptible Power Supply
  - Connected and Automated Vehicle Devices
  - Pedestrian Hybrid Beacon
  - Arterial Dynamic Message Sign
  - Passive Pedestrian Detection
  - Traffic Monitoring Camera
  - In-Roadway Warning Lights

# QUESTIONS?

---



# Workforce Development Training

David Williams, VHB

# Workforce Development Training – Fall 2025

---

- Basic Cabinet and Field Equipment – October 6<sup>th</sup> at 9:00am
- Traffic Signal Timing Basics – October 13<sup>th</sup> at 9:00am
- Traffic Signal Controller Programming – October 20<sup>th</sup> at 9:00am
- CMS and TSP – October 27<sup>th</sup> at 9:00am
- SIIA and NOEMI – TBD\*
- ATMS Monitoring and Programming – TBD\*
- Signal Maintenance – TBD\*
  
- Reach out to Manny Rodriguez for more information
  - [Manny.Rodriguez@dot.state.fl.us](mailto:Manny.Rodriguez@dot.state.fl.us)

\*Will occur on either November 1, November 17, or December 1





# Build America, Buy America Updates

Daniel Simpson, FDOT District Five

# Updates to Build America, Buy America (BABA)

---

- **BABA** stipulates that no federal funds can be used for infrastructure projects unless the following materials are produced in the United States:
  - Iron and Steel: all manufacturing processes (melting, coating, etc.) must occur in US
  - Manufactured Products: product must be made in the US, and more than 55% of the cost of its components must come from US-sourced materials
  - Construction Materials: all manufacturing processes must take place in the US
- For 40+ years, the *Manufactured Products General Waiver* has been available
- In January 2025, FHWA established a final rule rescinding the waiver in phases
  - **For federalized projects obligated on or after October 1, 2025**: final assembly of all manufactured projects must occur in the US
  - **For federalized projects obligated on or after October 1, 2026**: in addition to the final assembly requirement, the cost of components of products that are mined, produced, or manufactured in the US must be greater than 55% of the total cost of all components of the manufactured product

<https://www.federalregister.gov/documents/2025/01/14/2024-31350/buy-america-requirements-for-manufactured-products>

Search: "FHWA BABA Final Rule"

# Updates to Build America, Buy America (BABA)



- For 40+ years, the *Manufactured Products General Waiver* has been available
- In January 2025, FHWA established a final rule rescinding the waiver in phases
  - **For federalized projects obligated on or after October 1, 2025:** final assembly of all manufactured projects must occur in the US
  - **For federalized projects obligated on or after October 1, 2026:** in addition to the final assembly requirement, the cost of components of products that are mined, produced, or manufactured in the US must be greater than 55% of the total cost of all components of the manufactured product

<https://www.federalregister.gov/documents/2025/01/14/2024-31350/buy-america-requirements-for-manufactured-products>

Search: "FHWA BABA Final Rule"

# Updates to Build America, Buy America (BABA)

---

- While the *Manufactured Products General Waiver* is being rescinded, project-specific waivers can still be submitted under certain conditions:
  - **Non-availability** of compliant products in sufficient quantity or quality
  - **Public interest** justifications

Waivers must go through FHWA for approval

- The process for these waivers will take time and approval is not guaranteed
  - **Non-availability** – process may take 6 to 24 months
  - **Public interest** – process may take up to 24 months

# Design – Approved Products List

---

- Certain items on the APL will be removed at the end of 2025
- The EOR is required to design around equipment on the APL
- District 5 will be reaching out to update the Local Agency Preferences document.
  - If an agency can't identify a product on the APL, the Department will do everything it can to accommodate requests, but there is a risk those products cannot be included in the project.
- If possible, Local Agencies should encourage vendors to get their preferred products on the APL.
- If preferred products are not added to the APL, associated projects may be affected or alternative products used on the APL

# Design – Approved Products List

---

- For more information about the APL and to apply, please direct vendors to the *Product Evaluation* webpage
  - <https://www.fdot.gov/programmanagement/productevaluation/default.shtm>
  - (search: “FDOT Product Evaluation”)
- The APL is a living document
  - Updating the Local Agency Preferences document will be an ongoing ask from the Department as we go through this transition

# Design – Approved Products List

---

- Is the product on the APL?

**YES**

Do nothing.

**NO**

Ask vendor to get product added to the APL.  
If not, access to product may be at risk.

- If not on APL, has a waiver been submitted for use in 2026 for assembly requirement, or use in 2027 for 55% manufactured requirement?

**This is part of the current process that  
Design EORs should be following**

# Waiver Tracking: APL Product Types included in current FDOT Waiver Requests

620-002-xxx Surge Protective Device for 120V or 120\_240V Power  
620-003-xxx Surge Protective Device at Point of Use  
620-004-xxx Surge Protective Device for Low Voltage Power, Control, Data and Signal Systems

## 620 UPS

650-001-xxx 12\*\* Polycarbonate Vehicle Signal  
650-002-xxx 12\*\* Die Cast Vehicle Signal  
650-005-xxx 12\*\* Die Cast Optically Programmable Signal Head  
650-007-xxx 8\*\* Polycarbonate Vehicle Signal  
650-008-xxx Plastic Vehicle Signal Assembly  
650-010-xxx 12\*\* LED Red Signal  
650-011-xxx 12\*\* LED Red Arrow Signal  
650-012-xxx 12\*\* LED Yellow Signal  
650-013-xxx 12\*\* LED Green Signal  
650-014-xxx 12\*\* LED Yellow Arrow Signal  
650-015-xxx 12\*\* LED Green Arrow Signal  
650-016-xxx 12\*\* Die Cast All LED Vehicle Signal Assembly  
650-018-xxx Programmable Visibility Red LED Lamp for Optically Programmable Signal  
650-019-xxx Programmable Visibility Yellow LED Lamp for Optically Programmable Signal  
650-020-xxx Programmable Visibility Green LED Lamp for Optically Programmable Signal  
650-025-xxx Light Rail Transit Signal"

## 650 Signals

653-009-xxx International Symbol Pedestrian Signal  
653-022-xxx Countdown Pedestrian Signal

715-010-xxx LED Luminaire Wildlife (Conventional)

676-001-xxx Wired Cabinet Assembly Type II  
676-009-xxx Wired Cabinet Assembly Type III

## 676 Small Cabinets

678-003-xxx Conflict Monitor Type 12  
678-005-xxx Transfer Relay  
678-006-xxx Flasher Type 1  
678-007-xxx Flasher Type 3  
678-008-xxx Time Switch Type 1  
678-016-xxx Malfunction Management Unit Type 16  
678-017-xxx Cabinet Power Supply (TS2)  
678-021-xxx Cabinet Power Supply (170)  
678-022-xxx Conflict Monitor for 170 Controllers  
678-023-xxx Conflict Monitor for 170/2070 Controllers"

## 678 Cabinet Items

682-001-xxx Camera - External Positioner  
682-002-xxx Camera - PTZ  
682-005-xxx Camera - Fixed

## 682 CCTV Cameras

684-011: Cellular Modem

684-008-xxx Managed Hub Ethernet Switch

685-003-xxx Uninterruptible Power Supply (Real-Time Active Power Conditioner)

695-001-xxx Vehicle: Class II Piezoelectric Axle Sensor  
695-004-xxx Adhesive Bonding Agent  
695-012-xxx Vehicle: Quartz Piezoelectric Sensor  
695 others

## 695 TDA

932-005-xxx Pre-Cured Silicone Sealant

# Design – Approved Products List

---

- If not on APL, has a waiver been submitted?

**YES**

Wait and hope it is approved.

**NO**

Verify with Specs/Central Office that one hasn't been submitted and is needed.

- EOR will notify Local Agency and Local Agency has the right to submit waiver for their preferred product.
- Alternatively, Local Agency may discuss with FDOT to submit as a program waiver, where more than one Local Agency is using a product.

**This is part of the current process that  
Design EORs should be following**



Questions?



# Consumer Sentiment – Mobility Options

David Williams, VHB

# 2025 Global Automotive Consumer Study


---

- 13<sup>th</sup> year that Deloitte has carried out the Consumer Study
- From October to December 2024, survey of more than 31,000 consumers in 30 countries
- Focus on four topics:
  - Vehicle electrification
  - Future vehicle intentions
  - Connectivity
  - Mobility as a service (MaaS)

<https://www.deloitte.com/us/en/insights/industry/retail-distribution/global-automotive-consumer-study.html#banner>

# Consumer Study – Vehicle Electrification


## Preference for engine type in next vehicle



# Consumer Study – Vehicle Electrification

---


## Reasons for choosing an EV as next vehicle



# Consumer Study – Vehicle Electrification


---

## Reasons for not charging EVs at home



# Consumer Study – Vehicle Electrification

## Preferred public charging locations for EVs




United States



# Consumer Study – Vehicle Electrification

---


## Expected charging time at public stations for EVs



# Consumer Study – Vehicle Electrification

---


## Most important aspect of an EV charging experience



# Consumer Study – Vehicle Electrification


---

## Top concerns regarding all-battery-powered EVs




# Consumer Study – Connectivity

## Importance of vehicle connectivity with smartphone




# Consumer Study – Connectivity

## Most trusted entity for managing connected vehicle data




# Consumer Study – Connectivity

Willingness (“somewhat” or “very willing”) to pay extra for CV services




# Consumer Study – Connectivity

## Addition of AI to vehicle systems



# Consumer Study – Mobility as a Service


## Frequency of driving personal vehicles



# Consumer Study – Mobility as a Service


---

## Willingness to give up vehicle ownership for a MaaS solution




# Consumer Study – Mobility as a Service

## MaaS VS Private Vehicle Ownership to meet **current** mobility needs



# Consumer Study – Mobility as a Service

MaaS VS Private Vehicle Ownership to meet **future (5 years)** mobility needs





Questions?



# Current Initiatives

David Williams, VHB

# Current Initiatives

---

- I-4 Express Lanes
- I-4 FRAME
- OBU Deployment

# Current Initiatives

---

- DANIEL (Digital Analytics Notification for Incident and Event Localization)
- HEIDI (High-Definition Engineering Intersection Data via Integrative Modeling)
- CRISI



**THANK YOU!**

Next Consortium – November 6, 2025



# TSM&O Consortium Meeting

---

## MEETING AGENDA

Teleconference or  
FDOT District 5 RTMC (4975 Wilson Rd, Sanford, FL 32771)

*September 11, 2025*  
*10:00 AM-12:00 PM*

- 1) SPECIAL EVENT COORDINATION – DAYTONA INTERNATIONAL SPEEDWAY
  - James Floyd, Daytona International Speedway
- 2) FDOT DISTRICT FIVE ITS MASTER PLAN UPDATE
  - Dale Cody, Metric Engineering
- 3) CFLSMARTROADS.com – HELPFUL RESOURCES
  - David Williams, VHB
- 4) GLOBAL AUTOMOTIVE CONSUMER STUDY – CONSUMER SENTIMENT
  - David Williams, VHB
- 5) CURRENT INITIATIVES
  - David Williams, VHB